



DETOUR PLAN NOTES

1. THE CONTRACTOR SHALL NOTIFY THE CECIL COUNTY DEPARTMENT OF PUBLIC WORKS 24 HOURS PRIOR TO IMPLEMENTING THIS PLAN.
2. ALL WARNING SIGNS AND DETOUR ROUTE SIGNS SHALL BE PLACED PRIOR TO COMMENCING ANY WORK ON THE PROJECT. THEY SHALL BE COMPLETELY COVERED UNTIL APPLICABLE TO WORK.
3. ALL WORK SHALL BE CONDUCTED IN ACCORDANCE WITH THE LATEST VERSION OF MDT SHA'S BOOK OF STANDARDS FOR HIGHWAY AND INCIDENTAL STRUCTURES AND MDT SHA'S 2011 MARYLAND MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MDMUTCD).
4. ACCESS TO PRIVATE PROPERTY ENTRANCES SHALL BE MAINTAINED AT ALL TIMES.
5. EXISTING ROUTE MARKERS AND ANY OTHER CONFLICTING DIRECTIONAL SIGNS SHALL BE COVERED OR REMOVED, THEN REPLACED WHEN THE DETOUR IS ELIMINATED.
6. AT THE ROADWAY CLOSURE ONLY, INSTALL (2) TYPE III BARRICADES WITH (2) RED FLASHING TYPE A LOW INTENSITY WARNING LIGHTS ON EACH BARRICADE. INSTALL TEMPORARY PRECAST DOUBLE FACE F-SHAPE CONCRETE BARRIER BEHIND TYPE III BARRICADE. SEE SHEET NO. MT-01 FOR MAINTENANCE OF TRAFFIC OF WORK ZONE AT THE INTERSECTION OF DR. JACK RD AT MOORE RD/ROWLANDSVILLE RD.
7. THE LOCATION OF ALL SIGNS MUST BE APPROVED BY THE ENGINEER PRIOR TO INSTALLATION.
8. INSTALL SIGN NO. 8 A MINIMUM OF TWO WEEKS PRIOR TO BEGINNING WORK.

LEGEND	
	TEMPORARY SIGN
	TYPE III BARRICADE
	TEMPORARY SIGN CALLOUT
	DETOUR ROUTE
	WORK AREA

WRA
Whitman, Reardon & Associates, LLP
 801 South Caroline Street, Baltimore, Maryland 21231

CECIL COUNTY DEPARTMENT OF PUBLIC WORKS ENGINEERING AND CONSTRUCTION DIVISION	
APPROACH BARRIER REPLACEMENT AT DR. JACK ROAD BRIDGE NO. CE0003	
DETOUR PLAN	
DESIGNED BY: GTP DRAWN BY: GTP CHECKED BY: JMM F.A.P. NO.:	PROJECT NO.: SCALE: NONE DATE: OCTOBER 2020
DRAWING NO. DET 01 OF 01 SHEET NO. 4 OF 16	

BY: gpeck

STRUCTURE INVENTORY NO.

SURVEY BOOK NO.

PLOTTED: October 02, 2020
 FILE: N:\32165-001\CADD\pDET-P001_CE0003.dgn